



Students will be able to participate in two ways. First, they will be hired into work-study positions and will participate in the construction process, as directed by the construction crew. Second, they will participate in a preservation studio under the direction of a qualified instructor hired by the School of Architecture faculty, and assisted by the interim architect who would provide Tan-y-Deri content and illustrations for use by the instructor.

Taliesin Preservation Inc. Proposed Method Of Approach

Taliesin Preservation, Inc. (TPI) proposes to use a designbuild approach in preserving and restoring Tan-y-Deri. The three-year goal of this project is to rehabilitate the building and grounds for use by TPI, The Frank Lloyd Wright Foundation, the Frank Lloyd Wright School of Architecture and The Taliesin Fellows alumni association. This document represents a collaboration between these organizations to preserve and rehabilitate this unique 1907 Frank Lloyd Wright residence. Through the rehabilitation process, TPI will record the decisionmaking process and document important decisions with

Construction will be carried out by the TPI construction crew and work-study students in the School of Architecture, as deemed appropriate. Design solutions will be developed by the in-house intern architect, who will document conditions and present key information to the TPI Oversight Committee for discussion, direction, and approval of solutions. The intern architect will also assist in coordinating subcontractors when requested by the construction crew. The intern architect will work under the guidance of Jim Erickson, Taliesin Estate Manager, and Jim Sewell, a licensed architect, to ensure that all work remains compatible with the historic character of the





Tan-y-Deri is a unique project at the Taliesin estate in that it is one of the few projects that can be completed within a 3-year time span and at a relatively modest estimated cost of \$450,000. The work is divided into two phases. Phase one is the completion of all preservation activities, including stabilizing the structure, restoring the exterior, and rehabilitating the interior as a functioning residence and community space. Phase two is the reconstruction important site features, such as the north deck, stable, and pump house, and their adaptation to new, ancillary uses. On the next two pages, A buget is presenting tasks related to these phases, along with their estimated costs. Tasks marked with asterisks (*) are those where the costs could be reduced with the help of apprentices of fellows. Projects printed in red are proposed to be worked on in the summer of 2011, depending on the level of student participation. Work designated as "SUB" is to be subcontracted.

Budget Summary Phase 1

3yrs P Struct MP&E Exterio Finishe Total

Phase 2 Recor Recor Recor Total

Comprehei

Tan-y-Deri Comprehensive Restoration Intro

2010

1940's

| Planning and Management tural F for Envelope nes | \$ 45,000 \$ 18,500 \$ 83,300 \$133,000 \$ 64,250 \$344,050 |
|--|--|
| nstruction of North Deck nstruction of Stable nstruction of Pump House | \$ 25,000 \$ 50,000 \$ 12,000 \$ 87,000 |
| ensive Restoration Total | \$431,050 |

2/15/2011

By Simón De Agüero

| Planning and Project Management | Phase 1 | | | | |
|---|--|---|---|---------------------------------|--|
| Planning and Project Management *Intern Architect (FLLWSA Graduates) 3-Years Of Work Architectural Services Research As Built Drawings (Complete) Develop Restoration Drawings Material Specification & Research Landscaping Documentation & Administration Documentation Photo Processing & Cataloguing Project Administration Committee Coordination & Organization Construction Supervision Supervision | Structural Foundation & Site Grade Assessment & Repair Structural/Framing Repair Of Retaining Stone Walls* TH Cistern Abatement Structural/Framing Repair & Point Foundation* TH Repair & Point Foundation* TH Repair Concrete Cap On Foundation* TH Structural Repairs In The Basement Repair Rim Joists & Verify Bearing. Repair Basement Beam Line At Stairs & TH | ub \$ 1,000 PI \$ 5,000 ub \$ 500 PI \$ 2,000 PI \$ 1,000 PI \$ 1,000 PI \$ 3,000 | MP&E Plumbing Design & Install Sanitary System Repair & Reroute 2nd Floor Bath Plumbing* Install Main Floor Kitchen Plumbing* Install Basement Kitchen, Bath, Laundry & Mechanical plumbing* Electric Communications, Fire, and Security Design & Installation* Electric syst. Upgrade & Replacement* Install underground electrical Service Removal of Exterior Meters & Lines | Sub Sub Sub Sub | |
| | | PI \$ 5,000 \$18,500 | HVAC Design and Install HVAC System Basement Remove Old Furnace* Remove existing Slab* Install Drainage* Pour Slab w/Radiant Tubing* | Sub TPI TPI TPI Sub | \$20,000 \$300 \$1,500 \$1,000 \$2,000 \$83,300 |
| Project Management Total \$45,000 | | | | | |

(*) are tasks that reduce costs by Apprentices of Fellows help Red - Summer 2011 proposed activities



| TPI \$25,000 TPI \$50,000 TPI \$12,000 |
|--|
| TPI \$50,000 |
| TPI \$50,000 |
| |
| |
| TPI \$12,000 |
| TPI \$12,000 |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| \$87,000 |
| |

Project Breakdown and Budget Total







The Tan-y-Deri comprehensive restoration project will require the collaboration of TPI, The Frank Lloyd Wright Foundation, the Frank Lloyd Wright School of Architecture, and The Taliesin Fellows. It will also require strong and effective management to keep the project moving forward.

Two positions are being proposed to complete this project. The first is that of intern architect to serve as project manager. The project manager would coordinate all aspects of the project, implement design decisions of the TPI staff, and coordinate student and fellow participation. The second would be that of an additional faculty position, funded through the Frank Lloyd Wright School of Architecture faculty budget.

With the full support of the faculty, the School of Architecture should establish a Preservation Methods Studio to teach preservation standards, with specific emphasis on the ways in which the standards are applied to the ongoing work at the Taliesin estate. The duration of The Preservation Studio would vary according to the project and the faculty requirements for the course and construction activities would be included. An essential thing to keep in mind is that a successful construction project requires full 8 hour days of work and commitment to the project preferably 4 days sequentially. This program would function as a preservation laboratory with students participating in the construction process and interacting with subcontractors. Learning how to work with an existing structure, historic or nonhistoric, is a common enough experience that every architecture student should know how to begin looking at the problem. Our greatest resource is the legacy of these buildings and the many who designed and built them it is our responsibility to continue the design-build integration of this unique educational model.

In conclusion, the means and opportunity now exist to complete the Tan-y-Deri comprehensive restoration. Through the coordinated efforts of interested and able organizations, the time has come to complete work on this important historic building. This document provides the road map for completing the project within the existing budget, in three years, and in conformance with historical standards.



Tan-y-Deri Restoration Action Proposal and Conclusion

2/15/2011 By Simón De Agüero



I worked with the "Oversight Committee," a TPI decisionmaking committee that evaluates and approves the merit, approach and plan of each project on the Wisconsin property. I helped keep the project in their minds by presenting historic information and proposing solutions to unresolved issues within the approach, planning and restoration of Tan-y-Deri.

The Historic Zoning Plan was updated to the current standards. (Decision record 1) A Historic timeline of physical changes done to the building (Addendum 2) and suggested a period of restoration that was approved. (Decision record 2) A programmatic approach that considered all of the Frank Lloyd Wright entities, was developed and approved. (Decision record 3) Preliminary Plans and elevations for effected Zone 2 spaces and Preliminary Details of materials were completed. (Decision record 3&4)

Additional a readable set of 11"x 17" as built drawings were completed. This set was essential in moving forward design meetings for HVAC system. Micheal Johnson will also be using this set of drawings for his summer workshop that will be focusing on design opportunities in the Tan-y-deri historic context. (Addendum 3)

2010


TPI Project Management and Decisions Winter of 2010 - 2011

1940's

It is with my best effort that, I present to you the following information highlighting the work that was completed during the winter 2010-2011 internship under the guidance of Jim Erickson and Floyd Hamblen.



Decision Record 01, Approved 12/9/2011 Tan-Y-Deri Comprehensive Restoration 400-1001 Project



BUILDING INFORMATION BY ROOM

| RM # | NAME | AREA | ZONE | USE |
|------|-----------------|------|----------|---------|
| 701 | LOWER APARTMENT | 390 | \geq | 1,3,4 |
| 702 | UTILITY ROOM | 226 | \geq | 4,5 |
| 703 | KITCHEN | 150 | \geq | 1,4 |
| 704 | STORAGE | 110 | \geq | 1,3,4,5 |
| 705 | PORCH | 200 | \geq | 1,2,3,4 |
| 706 | DINING ROOM | 210 | \geq | 1,2,3,4 |
| 707 | LIVING ROOM | 466 | \geq | 1,2,3,4 |
| 709 | BATH | 38 | \geq | 1,2,3,4 |
| 710 | KITCHEN | 71 | \geq | 1,3,4 |
| 711 | FOYER | 100 | \geq | 1,2,3,4 |
| 712 | TOOL ROOM | 50 | \geq | \sim |
| 713 | BEDROOM | 116 | \geq | 1 |
| 714 | BATH | 35 | \geq | 1 |
| 715 | BATH | 51 | \geq | 1 |
| 716 | BIG ROOM | 225 | \geq | 1 |
| 717 | BEDROOM | 163 | | 1 |
| 718 | BEDROOM | 133 | $>\!\!<$ | 1 |
| 719 | HALLWAY | 83 | \geq | 1 |
| 720 | BEDROOM | 81 | >< | 1 |

LEGEND




USE PROGRAM

1 - RESIDENTIAL 2 - TOURS 3 - EDUCATION 4 - EVENTS 5 - STORAGE OR UTILITY

NOTE: ZONING AREAS ARE PRIMARY TO ROOMS AND USES, SEE RESTORATION PLANS.

NOTE: ZONE 2 FOR THE BATHROOM AND KITCHEN ON THE MAIN FLOOR IS DUE TO SEVERAL CHANGES THROUGHOUT HISTORY. FOCUS ON RESTORATION AND PRESERVATION ARE PRIMARY.

| MAIN FLOOR | 2ND |
|---|-----|
| | |
| RE PRIMARY TO ROOMS ATION PLANS. BATHROOM AND LOOR IS DUE TO | |



Decision Record 02, Approved 1/6/2011 **Tan-Y-Deri Comprehensive Restoration** 400-1001 Project






PHOTO #1891 YEAR 1937



YEAR 1940





PHOTO #1891 YEAR 1938-41



PHOTO #1891 YEAR 1940



PHOTO #1891 YEAR 1937



PHOTO #1891 YEAR 1937-40

Historic Treatment Narrative

Major changes will include:


-The north-east deck with a short screened porch, will be restored. -The backstairs will be removed and the tool-shed will remain -The north-east stone wall will be reconstructed. -The south-west concrete walkway on the will be reconstructed. -The stable/garage and pump house will be reconstructed. -The interior zone 1 spaces will reflect the ownership of the Porters.


See Adendum 2 for poject Contents

Restoration Reference Images

With a continuous period of significance of 1907-1959, It is recommended that the period of Restoration is 1935-54 with and an emphasis on the early 1950's circa 1954, the date before the removal of the north-east deck. In determining restoration actions, the photos of this period will be used as a primary historical source.

Decision Record 03, Approved 12/9/2011 **Tan-Y-Deri Comprehensive Restoration** 400-1001 Project







The Zone 2 spaces on the second floor will remain as

Programic Aproach for Zone 2 Spaces

Decision Record 04, Approved 2/17/2011 Tan-Y-Deri Comprehensive Restoration 400-1001 Project






MAIN FLOOR PRELIMINARY PLAN

³/₁₆" = 1'


Final Preliminary Plan Zone 2


Decision Record 04, Approved 2/17/2011 Tan-Y-Deri Comprehensive Restoration 400-1001 Project




BASEMENT HALLWAY KITCHEN PRELIMINARY ELEVATION

³⁄₈" = 1'










KITCHEN PRELIMINARY ELEVATIONS


2/21/2011 Drawn By Simón De Aguero Copyright Frank Lloyd Wright Foundation

MAIN-FLOOR KITCHEN PRELIMINARY ELEVATION










Walls Section Details

2/15/2011 By Simón De Agüero

Decision Record 05, Approved 3/4/2011 Tan-y- Deri Comprehensive Restoraton 400-1001 Project



DETAILS



Tan-y- Deri Comprehensive Restoraton 400-1001 Project Adendum 1

Farm Wing Roofing Restoration

Taliesin Residence 3

Farm Wing Roofing Restoration



West Wing before restoration work.

Project Information

The cedar roof of the West Wing was in need of replacement. This project focused on the structurally failing West Wing roof. With the roofs secured and sealed interior finish work and MP & E upgrades can be realized.

The preservation team shored up the roof and then tore off the existing shingles and sheathing; with the roof open many structural failures were identified. Unconventional construction, rot from water infiltration, fire damage, and past structural interventions all conspired to present a badly deflected and failing roof structure.



One of the most seriously deflected soffits in need of structural rehabilitation. The above roof cantilevers to the front and side elevations.



Detail of south eve showing deflection at the extreme ends of the roof structure.



Existing framing condition. The left side of the roof was framed using half lapped notched members to counteract the force of gravity on the overhang.



Detail of existing framing. Upper right hand corner shows evidence of an earlier facia line. This is the right side of the roof shown above- this cantilever was supported by horizontal blocking that resulted in significant failure.



Fire damage to the facia and rafters.





Ridge and framing condition above



View of hipped roof at entry the fa continuous members and the disc was replaced with a micro lam.



View of the failed valley at the en

Т

Farm Wing Roofing Restoration

Taliesin Residence 5

Farm Wing Roofing Restoration

Schematic solution to correct the structural failure. The members in red represent micro lams added to augment the existing structure.



Sistering/structural augmentation complete. The intention of this effort was to stiffen the structure in both directionssimilar to an airplane wing.

Project Solution

Once the sheathing was removed the original design intent was revealed. The large cantilevers spanning in three directions are supported by the notched integration of structural members running down and across the roof. This method of roof construction was described by Wright as "an airplane wing" with internal structure spanning in all directions that is integrated by the exterior skin. Another structural device used to support these cantilevers and resist roof thrusts are the continuous triangular braces unified by lath, plaster and roof sheathing, these are seen only on the farm wing at Taliesin.



The preservation team chose an approach that preserved both the original design intent and the maximum amount of historic fabric by: augmenting the existing structure with micro lams sistered to the rafters; strengthening the existing triangular soffit construction by sistering micro lams on the flat across the historic half lapped grid work running east to west; and gusseting the triangular braces. The west portion of the roof above the entry stairs had to be reconstructed due to multiple failures. A double micro lam with a flitch plate was installed to carry the load of the front fascia, above the barn doors. All of these framing was then integrated with 3/4" tongue and groove plywood that was screwed and glued to the micro lams. Fiberglass reinforced rubberized bituminous felt was installed as the underlayment for the cedar shingles. This work will continue through the winter with interior finishes restored as needed and insulation added where possible.

View towards the entrance of the West Wing, all structural repairs have been made, and the roof is ready to receive the cedar shingles.

Tan-y- Deri Comprehensive Restoraton 400-1001 Project Adendum 2

Discussion: Tan-y-Deri Period of Significance and Period of Restoration

Tan-y-Deri a notable late Prairie Style House designed by Frank Lloyd Wright (FLLW). It is unique among many Buildings on the Taliesin Property. Andrew and Jane Porter (FLLW sister) built the residence in 1907 on the hill, north-west of Romeo and Juliet. Its construction precedes that of Taliesin, the full-time residence of Frank Lloyd Wright in the Valley. Mr. Wright did not own the residence until 1955 after which many significant alterations to the building occurred. The iTimeline of Construction and Alterationsî provides a succinct summary of the history and major changes from the time of construction to the beginning of the restoration efforts. The significant events that make Tan-y-Deri historically unique during Frank Lloyd Wrights Life are with period the first 52 years.

There are four major periods that Tan-y-Deri underwent. The following list provides the tile of each period and a brief description why it is significant.

1907 - 1917 "The hand of the Master": From construction to the first known photographic evidence in 1917, you will notably recognize the gesture and expression in the landscape that FLLW intended during this period. The events that are significant to Tan-y-Deri in relation to FLLW are its construction and the construction of Taliesin on the adjacent hill to the northeast in its view-shed. Tan-y-Deri also served as a place of refuge in many times of hardship during this period. 1917 is the latest photography depicting the house as designed by FLLW.

1918 - 1934 "Drafting of An Autobiography": In this period, you will notice that the exterior of the building changes. The wood walls that were extending into the landscape are no longer present and the long beams above the deck are cut back. The events that are significant to Tan-y-Deri in relation to FLLW are the changes in its appearance in the landscape, the drafting of An Autobiography when FLLW took refuge in 1927 and the Taliesin Fellowship began in 1932-33. This period concludes at point where drastic alterations are made to the house.

1935 - 1954 "In support of a Progressive Community": You will notice significant changes to the building in this period beginning in 1935. The Porters added a dining/living space, kitchen and bathroom, with a north-west porch/ entry in the basement, The main floor kitchen was remodeled two times. It first became a bathroom and bedroom then the bedroom was converted back to a kitchen while the bathroom remained. On the north-east deck, they built a small screened in covered space to ward off the mosquitoes. These changes were not made by FLLW but were important in providing spaces related to the heightened activity of the Porters as they supported a Progressive Community in the Wyoming Valley. The events that are significant to Tan-y-Deri in relation to FLLW are its expansion and remodel, the Porters heavy involvement in the local community, multiple offers from the fellowship to purchase the residence, and the increasing use by the apprentices.

1955 - 1959 "Residence of Taliesin Fellowship": In examining this time period, you will notice that the original northeast deck was drastically altered by making it an additional entryway. A screen area was also added to the basement porch/ entry. The events that are significant to Tan-y-Deri in relation to FLLW are modifications that the Taliesin apprentices made to accommodate communal and Frank Lloyd Wright died in 1959.


After digesting the evolution that Tan-y-Deri encountered you might be asking, is "the hand of the Master" more significant than the "drafting of An Autobiography? Is the work that the Porters did "In support of a Progressive Community" more significant than work and "Residence of Taliesin Fellowship" in the final years of Frank Lloyd Wrights' life? All of the history related to Tan-y-Deri is significant in relation to the life-long presence of FLLW in this valley. The Period of Significance recommended for Tan-y-Deri is 1907-1959. To include the whole breath of history into the period significance is to embrace lessons and reality of the past and safe guard the knowledge for the future without disregarding specifics.

We need Tan-y-Deri to be a stable and functional building that serves the needs of The Frank Lloyd Wright Foundation, The Frank Lloyd Wright School of Architecture, The Taliesin Fellows and Taliesin Preservation Incorporated. (Mentioned in the order they were founded) Tan-y-Deri has been a place of refuge, a place of community development and a place of residence throughout its history. It must continue to be that if we are to keep our legacy. The Period of Restoration recommended for Tan-y-Deri is 1935 Ò 1954. This is a historically rich period that includes Frank Lloyd Wright, Andrew and Jane Porter, and The Taliesin Fellowship, all working together for the greater idea of Taliesin and a local Progressive Community


1935-1954, The Period of Restoration for Tan-y-Deri over laps with the previously established Period of Significance for the entire property of Taliesin 1950-1959. It is recommended that a restoration focusing on the early 1950s would best represent Tan-y-Deri historically as well as noticeably serve our community. This allows the visitors, students and scholars to see evidence of the various periods in the 52 years during Frank Lloyd Wrights' Life. The original intent of Frank Lloyd Wright would be more evident in this restoration. The significant activities of Andrew and Jane Porter would be evident in keeping the expanded basement and the converted kitchen area of the main floor. The Fellowship had already begun to live in the residence in the early 1950s and thus, this time period best represents the complete history of Tan-y-Deri during Frank Lloyd Wrights' life.

Tan-y-Deri Period of Significance and Period of Restoration

By Simón De Agüero Discussion



Timeline of Construction and Alterations 12/8/2010



LINE COLOR LEGEND

TRANSFER OF PROPERTY DURING FRANK LLOYD WRIGHT'S LIFETIME AFTER FRANK LLOYD WRIGHT'S LIFETIME



1917 FIRST KNOWN PHOTOS



Timeline of Construction and Alterations

LINE COLOR LEGEND

TRANSFER OF PROPERTY DURING FRANK LLOYD WRIGHT'S LIFETIME AFTER FRANK LLOYD WRIGHT'S LIFETIME NOTES ON STRUCTURAL DIFFERENCE BETWEEN PHOTOS





1927 FLLW RESIDED AT TAN-Y-1932-33 FLLW STARTS THE DERI DUE TO FIRE, THE AUTOBIOGRAPHY WAS TALIESIN FELLOWSHIP BEING DRAFTED 1920 PLANS FOR CISTERN WHERE MADE BUT NOT COMPLETED #1341 #1340 1930 1920 #1340: THE WOOD WALL BETWEEN HOUSE AND GARAGE/STABLE HAS BEEN REMOVED AND THE ATTACHED SHED IS 1921-22 **VISIBLE FOR FRIST** ALL BUT 4 ACRES ARE SOLD TO FLLW

Timeline of Construction and Alterations

LINE COLOR LEGEND

TRANSFER OF PROPERTY
 DURING FRANK LLOYD WRIGHT'S LIFETIME
 AFTER FRANK LLOYD WRIGHT'S LIFETIME
 NOTES ON STRUCTURAL DIFFERENCE BETWEEN PHOTOS



#1341: THE WOOD WALL ON THE NORTH ELEVATION IS REMAING. THE CANTILEVER BEAMS ABOVE THE FRONT DECK ARE CUT BACK EAST ELEVATION OF THE DECK IS HAS BEEN ALTERED





Timeline of Construction and Alterations


LINE COLOR LEGEND

TRANSFER OF PROPERTY DURING FRANK LLOYD WRIGHT'S LIFETIME AFTER FRANK LLOYD WRIGHT'S LIFETIME NOTES ON STRUCTURAL DIFFERENCE BETWEEN PHOTOS



1932-35 UNDATED LETTER FROM JANE TO FLLW **DESCRIBING THE** ELABORATE REMODEL DRAWINGS ARE PREPARED BY FORMER APPRENTICE WILLIAM BEYE FYFE.






Timeline of Construction and Alterations

LINE COLOR LEGEND

TRANSFER OF PROPERTY DURING FRANK LLOYD WRIGHT'S LIFETIME AFTER FRANK LLOYD WRIGHT'S LIFETIME NOTES ON STRUCTURAL DIFFERENCE BETWEEN PHOTOS



1937-40 REMODELING WORK CAME TO A CONCLUSION THE SUMMER OF 1939




Timeline of Construction and Alterations

LINE COLOR LEGEND

TRANSFER OF PROPERTY DURING FRANK LLOYD WRIGHT'S LIFETIME AFTER FRANK LLOYD WRIGHT'S LIFETIME NOTES ON STRUCTURAL DIFFERENCE BETWEEN PHOTOS







#1873

#858

1940


#858: A PORTION OF THE NORTH DECK NAS COVERED AND GARAGE/STABLE IS VISIBLE TO THE SOUTH VEGETAION IS MOSTLY GRASS.

LINE COLOR LEGEND

TRANSFER OF PROPERTY DURING FRANK LLOYD WRIGHT'S LIFETIME AFTER FRANK LLOYD WRIGHT'S LIFETIME NOTES ON STRUCTURAL DIFFERENCE BETWEEN PHOTOS

#1876






#1877: MID 1950'S THE DECK WAS **REMOVED AND A BUILT WITH AND** ENTRY ADD ON THE NORTH ELEVATION.

Timeline of Construction and Alterations

LINE COLOR LEGEND

TRANSFER OF PROPERTY DURING FRANK LLOYD WRIGHT'S LIFETIME





LINE COLOR LEGEND

TRANSFER OF PROPERTY DURING FRANK LLOYD WRIGHT'S LIFETIME AFTER FRANK LLOYD WRIGHT'S LIFETIME NOTES ON STRUCTURAL DIFFERENCE BETWEEN PHOTOS




Timeline of Construction and Alterations 12/8/2010




Timeline of Construction and Alterations

LINE COLOR LEGEND

- TRANSFER OF PROPERTY DURING FRANK LLOYD WRIGHT'S LIFETIME AFTER FRANK LLOYD WRIGHT'S LIFETIME NOTES ON STRUCTURAL DIFFERENCE BETWEEN PHOTOS











SHEET NUMBER:

BASEMENT FLOOR PLAN

REVISED BY: SIMON DE AGUERO

DRAWN BY: MOHAMID MIRMIRAN

Tan-Y-Deri

400-1001

NOTES: AS BUILT DRAWINGS

APPROVED BY:


Comprehensive

Restoration Project

TALIESIN PRESERVATION INC. 5607 COUNTY HWY. C SPRING GREEN, WI, 53568

SCALE: 1/8" = 1"

DATE: 1/9/2011



Tan-Y-Deri Comprehensive Restoration Project 400-1001

TALIESIN PRESERVATION INC. 5607 COUNTY HWY. C SPRING GREEN, WI, 53586

APPROVED BY:

NOTES: AS BUILT DRAWINGS

DATE: 1/9/2011

SCALE: ½" = 1"


DRAWN BY: MOHAMID MIRMIRAN

REVISED BY: SIMON DE AGUERO

MAIN FLOOR PLAN

SHEET NUMBER:

A-1.2



Tan-Y-Deri Comprehensive Restoration Project 400-1001

TALIESIN PRESERVATION INC. 5607 COUNTY HWY. C SPRING GREEN, WI, 53566

APPROVED BY:

NOTES: AS BUILT DRAWINGS

DATE: 1/9/2011

SCALE: 1/3" = 1"


DRAWN BY: MOHAMID MIRMIRAN


REVISED BY: SIMON DE AGUERO


SECOND FLOOR PLAN

SHEET NUMBER:









| Tan-Y-Deri Comprehensive Restoration Project 400-1001 |
|---|
| TALIESIN PRESERVATION INC. 5607 COUNTY HWY. C SPRING GREEN, WI, 53568 |
| APPROVED BY: |
| NOTES: AS BUILT DRAWINGS |
| |
| |
| |
| |
| |
| DATE: 1/9/2011 |
| SCALE: %" = 1' DRAWN BY: MOHAMID MIRMIRAN REVISED BY: SIMON DE AGUERO ELEVATIONS |
| SHEET NUMBER: |
| Δ-2.1 |



Tan-Y-Deri Comprehensive **Restoration Project** 400-1001

TALIESIN PRESERVATION INC. 5607 COUNTY HWY. C SPRING GREEN, WI, 53588

APPROVED BY:

NOTES: AS BUILT DRAWINGS

DATE: 1/9/2011

SCALE: 1/8" = 1"


REVISED BY: SIMON DE AGUERO

A-2.2

DRAWN BY: MOHAMID MIRMIRAN

ELEVATIONS

SHEET NUMBER:





SHEET NUMBER:

- 11

NORTH/SOUTH SECTIONS

REVISED BY: SIMON DE AGUERO

DRAWN BY: MOHAMID MIRMIRAN

SCALE: ½" = 1'

DATE: 1/9/2011

NOTES: AS BUILT DRAWINGS

APPROVED BY:

Tan-Y-Deri Comprehensive **Restoration Project** 400-1001

TALIESIN PRESERVATION INC.

5607 COUNTY HWY. C SPRING GREEN, WI, 53588

